

Project Status

Date: 1/12/2024

To: NATS Technical Advisory & Policy Committees

From: Rich Murphy on behalf of the City of Buchanan

Current Project Information

Fiscal Year:	2023	MDOT Job Number:	206394
Responsible Agency	City of Buchanan		
Project/Road Name	Front Street		
Limits	Red Bud Trail to Oak Street		

Programed Project Cost

Work Description: Full reconstruction

Total Participating Cost	\$3,776,803
Federal NATS STBG	\$639,284
Local Match	\$3,137,519
Non-Participating	\$1,065,600

Revised Project Costs

	Amount	Percent Increase
Latest Estimate	\$4,809,617	27%
Accepted Bid		

Explanation for cost changes: *[enter a brief explanation for why the cost has changed such as if it was due to a change in work/scope or due due to revised material/labor estimates]:*

Project Status

Project Milestone	Estimated Date	Actual Date Completed	Comments
Submit program application to LAP			
Submit program NEPA form 5323 to LAP			
Receive NEPA Approval			
Receive SHPO Approval			
Submit Grade Inspection packages to LAP			
Grade Inspection meeting date			
Submit Final ROW Certification to LAP			
Submit the Complete Biddable Package to LAP		Dec 2023	Original approved 6/16/2023
Letting Date	3/1/24		Originally bid 10/2024
Construction Start	June 2024		

Additional Comments on project Status:

Project Status

Date:

For: NATS

From: Joe Bellina

Currently Programed Project Information

Fiscal Year:	2024	MDOT Job Number:	218476
Responsible Agency:	Cass County Road Commission		
Project/Road Name:	Gumwood Realignment		
Limits:	North of Redfield intersection		

Programed Project Cost

Work Description: Realign Gumwood Rd. to replace the current two offset intersections with a single 4-way roundabout intersection.

Total Participating Cost:	\$1,165,000
Federal NATS STBG:	\$364,151
Federal HIP	\$23,324
Federal STBG – Rural / RTF	\$532,244
Local Match:	\$245,281

Revised Project Costs

	Amount	Percent Increase
Latest Estimate	1,121,378.86	-3.74
Accepted Bid		

Explanation for cost changes: [enter a brief explanation for why the cost has changed such as if it was due to a change in work/scope or due due to revised material/labor estimates]:

Project Status

Project Milestone	Estimated Date	Actual Date Completed	Comments
Submit program application to LAP		5/5/23	
Submit program NEPA form 5323 to LAP		2/15/23	
Receive NEPA Approval			
Receive SHPO Approval		8/1/23	
Submit Grade Inspection packages to LAP		5/8/23	
Grade Inspection meeting date		5/24/23	
Submit Final ROW Certification to LAP		11/8/23	
Submit the Complete Biddable Package to LAP		10/18/23	
Letting Date			
Construction Start			

Additional Comments on project Status:

Project caught up in a new understanding from FHWA concerning ROW acquisition that was not revealed to MDOT or anyone else until 1/9/24.