



Project Update Sheet

Filled out by: Kevin Stack

Date: 01/02/2020

Project Name:	Red Arrow Highway
Fiscal Year of award:	2020
Responsible Agency:	Berrien County
MDOT Job Number:	206398
Project Limits	Berrien Street to Community Hall Road
Project Length:	1.32
Location:	New Buffalo And Chikaming Twp
Primary Work Type:	Intersection Improvement and Road Rehabilitation
Phase	CON

Project Description:

Intersection Improvement Project at Union Pier Road

Fund Source	Federal	State/Local	Total
STUL	\$772,000	\$3,028,000.00	\$3,800,000.00

Activity	Estimated Date	Actual Date
Resolution of Support for Local Match Submitted to SWMPC		
Project Application Submitted to MDOT	January 2020	
Grade Inspection Package Submitted to MDOT	February 2020	
Grade Inspection Meeting Scheduled	March 2020	
Final Plan and Estimate to MDOT	April 2020	
Project Obligated	April 2020	
Project Letting	June 2020	
Construction Start	July 2020	
Project Completion	September 2021	

Project is: On Schedule Behind Schedule (explain below)

Briefly describe the work done to date:

Intersection Safety improvement for Pedestrians, Roadway Dieting to improve intersection, Roadway Rehabilitation, Storm sewer replacement, and Street Scape elements along Red Arrow Corridor.