

Michigan Department of Transportation Projects

Within the NATS Planning Area

Updated January 5, 2024 by Jon Smith, MDOT Coloma TSC Engineer – smithj29@michigan.gov

Projects Currently Under Construction

Bertrand Township and Niles Township

Project: US-31 from US-12 to Berrien Township line – HMA overlay (JN201984)

Status: Construction complete.

Est Con: Jan. 30, 2023 – Nov. 13, 2023

Bertrand Township, Niles Township, and Howard Township

Project: US-12 from M-139 to Leet Rd. – Concrete pavement repairs (JN214939)

Status: Construction complete.

Est Con: Jul. 10, 2023 – Oct. 20, 2023

City of Niles and Niles Township

Project: M-51 from Chestnut Ln. to M-60BR – Interchange reconstruction and asphalt resurfacing (JN202003)

Status: Construction ongoing, interchange work underway with traffic shifted to US-12EB.

Est Con: Sep. 25, 2023 – Dec. 30, 2025

NATS Area

Project: Regionwide signal upgrades (JN209414)

Status: Construction is underway or will begin shortly.

Est Con: Dec. 17, 2023 – Oct. 31, 2024

Projects Scheduled for Construction in 2024

Niles Township

Project: M-139 over the Franz and Norton Drain – Culvert repairs (JN209684)

Status: Construction begins in the spring.

Est Con: Mar. 4, 2024 – Sep. 27, 2024

Milton Township

Project: US-12 and Gumwood Intersection – Traffic signal installation (JN218477)

Status: Project let and came in 1.14% under Engineer's estimate. Construction will begin in the spring.

Est Con: Apr. 1, 2024 – Jun. 28, 2024

Bertrand Township

Project: US-12 from Galien Township line to west of Mayflower Rd– Shoulder rehabilitation (JN127449)

Status: Being turned in for the April Letting. Coordination has occurred with the county/locals agencies for the detours required for the culvert work.

Est Con: TBD – Dec. 30, 2024

Michigan Department of Transportation Projects

Within the NATS Planning Area

Updated January 5, 2024 by Jon Smith, MDOT Coloma TSC Engineer – smithj29@michigan.gov

Projects Scheduled for Construction in 2025

Bertrand Township and Niles Township

Project: S. US-31 from US-12 to Niles/Berrien Township Line + Concrete repairs and shoulder resurfacing (JN 216911)

Status: Design is in progress.

Niles Township

Project: US-31 under Buchanan Rd. – Bridge Capital Preventive maintenance (JN208503)

Status: Design is in progress.

City of Niles

Project: M-51 at 10th St. and 11th St. – Pedestrian crosswalk improvements (JN 218784)

Status: Design is in progress.

Projects Scheduled for Construction in 2026

Village of Edwardsburg, Ontwa Township, and Mason Township

Project: US-12 from M-62 to Union – Milling & One Course Asphalt Overlay (JN216909)

Status: Design will begin in 2024.

Projects Scheduled for Construction in 2027

City of Niles and Bertrand Township

Project: US-12 @ Redbud and M-139 @ M-139 – Modernize signals (JN211989)

Status: Design is in progress.

Ontwa Township

Project: US-12 at Beebe Rd and Adamsville Rd intersection – Addition of Left turn lane and Passing Flare (JN214141)

Status: Design will begin in 2024 with a Road Safety Audit (RSA).